

Energy Gateway Update for the Committee on Regional Electric Power Cooperation and the Western Interconnection Regional Advisory Board

April 8-9, 2009

John Cupparo
Vice President, Transmission



Pacific Power | Rocky Mountain Power | PacifiCorp Energy

Energy Gateway – Progress Update



Gateway Central

- ▶ Populus-Terminal (Path C Upgrade)
 - Pre-construction – October 2008
 - Foundations – February 2009
 - In-service target – 2010
- ▶ Mona-Oquirrh
 - Draft EIS target – April 2009
 - Construction target – 2010
 - In-service target – 2012

Gateway West

- ▶ Draft EIS target – August 2009
- ▶ WECC Phase II Status
- ▶ Windstar-Populus
 - Construction start – 2012
 - In-service target – 2014
- ▶ Populus-Hemingway
 - Construction start – 2014
 - In-service target – 2016

Energy Gateway - Progress Update



Gateway South

- ▶ NEPA Process Kicked Off
- ▶ WECC Phase II Status
- ▶ Sigurd-Red Butte
 - Route alternatives under review
 - In-service target – 2014
- ▶ Aeolus-Mona & Red Butte-Crystal
 - In-service target – 2017

Westside

- ▶ Walla Walla-McNary
 - WECC Phase I Status
 - Permitting target – May 2009
- ▶ Hemingway-Captain Jack
 - Regional Planning Report – March 2009
- ▶ Integration with TCWG

Questions?

Energy Gateway website

www.pacificorp.com/energygateway